

BRUHAT BANGALORE MAHANAGARA PALIKE

INSPECTION REPORT

Sl No.	Division: JC Nagar	Sub Division: Hebbal	Remarks
	Ward No.	18	
	Descriptions	Details	
1	Name of the work	Construction of Cement Concrete Pavement Roads to 1st cross to 4th cross Manjunatha Layout in Ward No 18	
2	Administrative Sanction No and Date	EE(H)AE/AS/106/2016-17 Dated: 22-11-2016	
3	Technical Sanction No and Date	EE(H)AE/TS/74/2016-17 Dated: 22-11-2016	
4	Job Number, date and P-code	018-14-000030	
5	Estimate Cost (Rs in Lakhs)	20.00 Lakh(s)	
6	Tender (or) Direct Entrustment to KRIDL	Tender	
7	If tendered, Tender notification number date and publication in Daily news paper		
8	Tender Approval Details	20.00 Lakhs	
9	Date of work order and number	EE(H)AE/WO/134/2016-17 Dated: 23-11-2016	
10	Stipulated time and completion	90 Days	
11	Actual date of completion	30-12-2016	
12	Delay if any		
13	Reasons for delay		
14	Payment made till date	Nil	
15	Pending bill details status of work	Work Completed Pending Bill Amount Rs 1999925.00	
16	Quality test report	enclosed	
17	Photographs of the completed works	enclosed	
18	M.B. No and page number		
19	Bill form	enclosed	
20	Remarks- Recommendations of the inspection team - Name / Mobile No / E-Mail	certified that the above work is inspected on 12-05-2017, Verified and bill file which are technically ch. etc work is satisfactory. Bill payment may be released.	

G. R. Hiremath EE (Retd)
District Quality Monitor
Bruhat Bangalore Mahanagara Palike